

RG LUXURY HOMES

SEC-16B, GREATER NOIDA WEST, GB NAGAR, UP

Date- 04-07-2020

PROJECT STATUS AS DATED ON 30/06/2020

S.NO.	TOWERS	TOTAL NO OF FLOORS	IPS		FIRE WORK		FIRE WORK IN SHAFT		INTERNAL PUTTY		PLUMBING WORK				WALL TILES IN TOILETS		WATER PROOFING		KOTA STONE IN S/CASE				EXTERNAL PRIMER/ PAINTING		LIFTS		REMARK		
			STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20	CPVC		UPVC		STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20	M. S/CASE		F. S/CASE		STATUS ON 04/02/20	STATUS ON 30/06/20		STATUS ON 04/02/20	STATUS ON 30/06/20
													STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20					STATUS ON 04/02/20	STATUS ON 30/06/20	STATUS ON 04/02/20	STATUS ON 30/06/20					
1	A	29	0	0	7	7	0	0	0	0	29	29	0	0	0	1	0	0	7	7	24	24	0%	25%	2	2	LIFT MATERIAL IS IN THE STORE		
2	B	25	7	14	25	25	0	25	13	13	25	25	13	13	15	15	13	13	25	25	25	25	0%	65%	1	1			
3	C	25	3	3	25	25	0	18	24	24	25	25	7	7	25	25	7	7	25	25	25	25	0%	70%	2	2			
4	F	25	0	0	4	9	0	0	0	0	8	16	0	0	0	0	0	0	0	0	0	0	0%	50%	0	0			
TOTAL		104	10	17	61	66	0	43	37	37	87	95	20	20	40	41	20	20	57	57	74	74			5	5			

(Source : Provided by PMC M/s. Solution Inc.)

- NOTE:-**
1. Tile work started on 25th of June 2020.
 2. External Sewerage and Drainage work is completed till Tower-M.
 3. Fire work started in Tower-A, pipe cutting & application of primer of pipe in process.
 4. Basement cleaning from Tower-A to Tower-M is completed.